

Escuela Tecnico Maya Construction+Design Update:

February 1 - 14, 2010

- Lime and sand stucco finish being applied to ceilings and walls of workshops.
- 1 tree cut down because it will interfere with school buildings and there is no other viable option. Turned into firewood.
- Staking out "cut line" for imminent arrival of excavation machinery.
- Construction Budgets for 2010 completed
- Outline of TM Manual completed
- The temporary bodega was moved adjacent to the latrine.
- Glass bottles collected

L-R: 1 Exterior looking in; 2 Interior looking out; 3 Interior stucco; 4 collected glass bottles



Plans for the next two weeks . . .

- Continue stuccoing of workshops
- Upper retaining wall and buttress
- Glass Bottles will be collected for facade arcs, glass bottle wall and window to be constructed.

- Workshop rooms will be livable for LWH staff by March, begin next vocational workshops.
- Excavation of upper terrace complete by April (or sooner), begin first earth-bag classroom.