

## Escuela Técnico Maya Construction+Design Update:

March 15-28, 2010

- 232 glass bottles were cut cleaned and assembled into 116 glass bricks, ready for installation.
- Submitted presentation proposal with advising architect Israel Mota for a regional conference on sustainable architecture.
- Doors and windows were installed on the West Taller.
- Interior finishes continue, will be done in a week.
- Glass brick facade design revised.
- 3D digital model and physical massing model begun for presentation purposes.
- Decorative finnish designs added to interior.



L-R: 1 Door; 2 Door and area to be filled by glass bricks ; 3 Bottles ready to be cut ; 4 Completed glass brick



Plans for the next two weeks . . .

- Lower portion of facade wall assembly to be completed.
- Continue moving dirt and prepping area for second phase of workshops.
- Both retaining walls continued.