

Escuela Técnico Maya Design + Construction Update

July 19 - August 01, 2010

- VT2 bond beam formed and poured.
- Collection bins constructed at lower lamina bodega for waste management, using tires, chicken wire and bamboo.

1 rebar in bond beam ties into tire wall; 2 bond beam form at west bodega; 3 bond beam setting; 4 collection bins



Plans for next two weeks . . .

- Workshop 3 roof pour