

Escuela Técnico Maya Design + Construction Update

June 07 - June 20, 2010

- 10th, 11th and 12th course of walls completed.
- Top plate of patio roof set on top of bond beam @ VT1.
- VT1 roofs painted with waterproofing material.
- Drainage ditch dug at northern edge of property.
- Northern side of VT1 walls covered with nylon to protect from rain and mud.

1 10th course of tires; 2 top plate; 3 waterproofing; 4 drainage ditch



Plans for next two weeks . . .

- Electrical trench
- Awnings and roof canals fixed and completed